

EK3 Full Digital Menu Board Site Check List

Full Digital Menu Board		
	✓	
1		Are electrical outlets installed on Bulkhead as per drawings and specified measurements?
2		Is the centre outlet a Quad?
3		Are the outlets Isolated Grounds?
4		Is plywood backing installed?

McCafe Digital Menu		
	✓	
		For Ceiling Mount
5		Is there an Electrical outlet installed in the ceiling as per drawings and specified measurements?
6		Is the outlet Isolated Ground
7		Is the ceiling support installed in the ceiling?
8		Is the ceiling support between 127.5" and 151.5" above the ground?
9		Is the ceiling support level?
		For Wall or Articulating Mount
10		Is there an Electrical outlet installed on the wall as per drawings specified measurements?
11		Is the outlet Isolated Ground
12		Are the outlets at the same height as the Full Digital Menu board?

Please note:

- EK3 assumes no responsibility due to site readiness issues. If the site is not ready there may be rescheduling fees and/or tech waiting time fees.
- Rescheduling less than 48 hours prior to scheduled installation will result in a fee of \$835.50.
- Please advise EK3 of your site readiness one week prior to install.
- FDMB should be installed on the last day of NP6 install, not including contingency day.
- Please provide site drawings to EK3 showing location and placement of digital menu boards
- Contact mcd-deployment@ek3.com with questions or concerns.